

TYPE B APPLIANCE AS COMMISSIONED SETTINGS

Owner: Location/Address: Type B Appliance: Date:

Combustion Analysis (AS 3814-3.6/5.7)

	LOW FIRE	MID FIRE	HIGH	PILOT/ START GAS
CO ²				
CO				
O ²				
Ratio CO/ CO ²				

Air Flow Rates

	Actual	Required
Purge Air Flow	M ³ /hr	M ³ /hr
Dilution Air Flow	M ³ /hr	M ³ /hr
Ventilation Air Flow	M ³ /hr	M ³ /hr

Appliance Details

	Comments		Comments
<input type="checkbox"/>	Burner / Control Access (AS 3814 - 2.2)	<input type="checkbox"/>	Start Gas Rate (AS 3814 3.2.3)
<input type="checkbox"/>	Appliance Location (AS 5601.1 - 6.3)	<input type="checkbox"/>	Start Gas Flame Establishment Time (AS 3814 3.2.2.3)
<input type="checkbox"/>	Appliance Isolation Valve (AS 5601.1 – 6.6.3)	<input type="checkbox"/>	Start Gas Flame Proving Period (AS 3814 3.3.1)
<input type="checkbox"/>	Ventilation (AS 5601.1 – 6.4) Natural/Mechanical	<input type="checkbox"/>	Main Flame establishment Period (AS 3814 3.3.2 (2 - 5 secs)
<input type="checkbox"/>	Emergency Valve and Sign (AS 5601.1 - 5.2.12)	<input type="checkbox"/>	Combustion Air Control AS 3814 - 2.16/2.17/2.18)
<input type="checkbox"/>	Flueing (AS 5601.1 6.8) Natural/Mechanical	<input type="checkbox"/>	Test Points suitable and sufficient (AS 3814 2.13)
<input type="checkbox"/>	Dampers (AS 3814 2.19) Fixed/Auto	<input type="checkbox"/>	Appliance Valve Train (AS 3814 2.9)
<input type="checkbox"/>	Regulator and Relief Vents (AS 5601.1- 5.11)	<input type="checkbox"/>	Clearance from Combustibles (AS 5601.1 - 6.2.5)
<input type="checkbox"/>	Valve Train as Per Submission	<input type="checkbox"/>	Installed as Per Submission
<input type="checkbox"/>	Wiring diagram supplied complies with Gas Safety Standards, Voltage Free contacts, PLC Interfaces and Solid State Devices	<input type="checkbox"/>	As built Schematics provided

Interlocks

Natural Ventilation (AS 5601.1 - 6.4)	High	<input type="checkbox"/>	Nett Area m2			
	Low	<input type="checkbox"/>	Nett Area m2			
Main OPSO (AS 3814 - 2.11)	Lockout	<input type="checkbox"/>	Set @kPa			
Pilot OPSO (AS 3814 - 2.11)	Lockout	<input type="checkbox"/>	Set @kPa			
Regulator Accuracy (AS 3814 - 2.10.3)	% Pressure Drop					
Appliance Operating Pressure	Inlet.....kPa		Outlet.....kPa		Burner.....kPa	
Pilot High Gas P/S (AS 3814 - 2.11)	Lockout	<input type="checkbox"/>	Set.....kPa		Trip.....kPa	
Pilot Low Gas P/S (AS 3814 - 2.12)	Lockout	<input type="checkbox"/>	Set.....kPa		Trip.....mb	
Main High Gas P/S (AS 3814- 2.11)	Lockout	<input type="checkbox"/>	Set.....mb		Trip.....mb	
Main Low Gas P/S (AS 3814- 2.12)	Lockout	<input type="checkbox"/>	Set.....mb		Trip.....mb	
Combustion Air (AS 3814 - 2.18/2.21)	Trip	<input type="checkbox"/>	Self Check	<input type="checkbox"/>	Set	Trip
Recirculation Air (AS 3814 2.18-2.21)	Trip	<input type="checkbox"/>	Self Check	<input type="checkbox"/>	Set	Trip
Exhaust Air (AS 3814 2.18 / 2.21)	Trip	<input type="checkbox"/>	Self Check	<input type="checkbox"/>	Set	Trip
High Pressure (AS 3814 3.4)	Trip	<input type="checkbox"/>	Set@.....kPa		Trip.....kPa	
High Temperature (AS 3814 3.4)	Trip	<input type="checkbox"/>	Set °C		Trip °C	
Other Limits (AS 3814 3.4)	Trip	<input type="checkbox"/>	Details.....			
Flame Supervision (AS 3814 2.25-3.5)	Self Check	<input type="checkbox"/>	Lockout		<input type="checkbox"/>	
Explosion Relief to AS 1375		<input type="checkbox"/>	Sizem ²			
Main/Pilot Dry Run Sequence Test <input type="checkbox"/>						
SSOV Pressure Test (AS 3814 2.9/3.6)						
Main	1 st Block	<input type="checkbox"/>	2 nd Block	<input type="checkbox"/>	Vent	<input type="checkbox"/>
Pilot	1 st Block	<input type="checkbox"/>	2 nd Block	<input type="checkbox"/>	Vent	<input type="checkbox"/>
SSOV System (AS 3814 2.15)						
	Position Proving	<input type="checkbox"/>	Leakage Detection	<input type="checkbox"/>	CPI	<input type="checkbox"/>
Mechanical Ventilation (AS 5601.1 - 6.4)						
	Interlocked	<input type="checkbox"/>	Self Check	<input type="checkbox"/>	Set @	Trip @

